

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report Summary

Date: 9/12/2024
 Time: 6:50:00 AM

Santa Ana River		Flow Rate (cfs)
A5	Total SAR Inflows	43.4
N2	Total SAR Deliveries	43.4
A1	SAR PH#3 Penstock (calc)	0.0
B1	BVMWC Highline	0.0
C1	Greenspot Pipeline	0.0
L2	SBVWCD Parshall Flume	40.7
G2	North Fork Canal Weir	0.0
H2	Edwards Canal	0.9
W1	Redlands Aqueduct (calc)	1.8
	Other	0.0

Mill Creek		Flow Rate (cfs)
D3	Total MC Inflows	19.8
U3	Total MC Deliveries	19.8
K3	Yucaipa Pipeline	0.0
O3	SBVWCD Spreading	0.0
T3	MC #1 Flow (Cooley Hat)	19.8

State Water Project		Flow Rate (cfs)
G	Total SWP Inflows	70.5
V	Total SWP Deliveries	70.5
J	Northfork Canal	10.0
L	Redlands Aqueduct	9.7
M	Crafton Unger Lane	0.0
T	Newport to BVMWC	0.0

Reservoir Levels	Feet
Observation at SOD	2189.8
Crafton Reservoir Level (21.3)	17.0
Mentone Reservoir Level	19.4

River Recharge	AF
Estimate SAR Recharge (AF)	7
Estimate Mill Creek Recharge (AF)	0
Estimated Total River Recharge (AF)	7

Location	Type	WY to Date (AF)	Target
Santa Ana River	SAR	27,854	176,000
Santa Ana River to Mill Creek	SAR-MC	332	0
Santa Ana River to Mill Creek	SWP	1,696	0
Santa Ana River	SWP	9,211	0
Mill Creek	MC	12,164	106,000
Mill Creek	SWP	13,493	0
Plunge Creek	PLC	1,324	0

Notes: Numbers on the Daily Flow Report are a snapshot of water at a given location at the time of the read, normally very early in the morning.

Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 9/12/2024
Time: 6:50:00 AM

State Water Project

Inflows			Deliveries								
A	BBMWD In-lieu	5.8	H	EVWD City Creek	0.0	M	Crafton Unger Lane	0.0	S	SBCFCD Grove	0.0
B	Muni test at Greenspot Station	0.0	I	Santa Ana Low Turnout	30.0	N	BVMWC Boullioun Box	5.8	T	Newport for BVMWC	0.0
C	Exchange Water	0.0	J	Northfork Canal	10.0	P	SARC West	0.0	U	M/C spreading at Zanja Tate	15.0
D	Purchased Water	19.7	K	Edwards Canal	0.0	Q	Zanja	0.0	W	Tres Lagos	0.0
E	Redlands Aqueduct Leakage	0.0	L	Redlands Aqueduct	9.7	R	Tate Treatment Plant	0.0	V	Total SWP Deliveries	70.5
F	Recharge Project	45.0									
G	Total SWP Inflows	70.5									

Santa Ana River Inflows

SAR PH #3 Penstock (calc)			BVMWC Highline			SOD Release Subtotal			Total SAR Inflows		
G2	Northfork Canal Weir	0.0	A2	Newport	0.0	D1	BVMWC River PU (USGS)	37.7	A1	SAR PH #3 Penstock (calc)	0.0
H2	Edwards Canal	0.9	D2	Boullioun Box Weir	0.0	E1	Main River Gage (USGS)	5.7	B1	BVMWC Highline	0.0
J2	Tailrace Valve to Parshall Flume	27.3	E2	Boullioun Box to Zanja	0.0	minus			C1	Greenspot Pipeline	0.0
K2	Northfork Parshall Flume	7.7	F2	SBVWCD Mill Creek Spreading	0.0	F1	Greenspot Spill	0.0	D1	BVMWC River PU (USGS)	37.7
V1	PH#3 Afterbay Spill/Loss to SAR	0.0	B1	BVMWC Highline	0.0	Z1	SOD Release Subtotal	43.4	E1	Main River Gage (USGS)	5.7
W1	Redlands Aqueduct / Sandbox	0.0	Other						D1a	BV Pick-Up gated	<input type="checkbox"/>
Y1	Redlands Sandbox Spill	2.0	J1	Big Bear Lake Release	1.2	W	Observation at SOD	2189.8	A5	Total SAR Inflows	43.4
D1	BVMWC River PU (USGS)	37.7	L1	SCE SAR AVM (SCADA)	0.0	X	SOD Reservoir Elevation (scada)	2188.8	Edison Generation		
I1	Redlands Tunnel	0.2	X1	SAR-MC Spread (Red. Aqueduct)	0.0	Y	Debris Pool Elevation	N/A	SAR PH#1 Generating	<input type="checkbox"/>	
A1	SAR PH #3 Penstock (calc)	0.0							SAR PH#3 Generating	<input type="checkbox"/>	
K1	PH#3 Penstock (SCADA)	0.0									

Santa Ana River Deliveries

Greenspot Pipeline			Tailrace Pipeline			SBVWCD Parshall Flume To Basins			Deliveries		
M1	Redlands sand box	0.0	G2	Northfork Canal Weir	0.0	J2	Tailrace Valve to Parshall Flume	27.3	V1	SAR PH #3 Afterbay Spill	0.0
N1	BVMWC Highline	0.0	H2	Edwards Canal	0.9	K2	Northfork Parshall Flume	7.7	W1	Redlands Aqueduct / Sandbox	0.0
O1	Newport for BVMWC	0.0	J2	Tailrace Valve to Parshall Flume	27.3	H1	SBVWCD Diversion	5.7	Y1	Redlands Sandbox Spill	2.0
P1	SBVWCD Mill Creek Spreading	0.0	K2	Northfork Parshall Flume	7.7	minus			Z2	Cuttle Weir To River	0.0
Q1	Crafton WC Unger Lane	0.0	I2	Tailrace Pipeline	35.9	L2	Sedimentation Basin Recharge	0.0	B1	BVMWC Highline	0.0
R1	BVMWC Highline to Boullioun	0.0	Irrigation			SBVWCD Parshall Flume			C1	Greenspot Pipeline	0.0
S1	Tres Lagos	0.0	D2	Boullioun Box Weir	0.0	Parshall Flume (SCADA)			L2	SBVWCD Parshall Flume	40.7
T1	Tate Pump Station to Zanja	0.0	R1	BVMWC Highline to Boullioun	0.0				L2	Sedimentation Recharge	0.0
C1	Greenspot Pipeline	0.0	N	BVMWC Boullioun Box	5.8				minus		
			minus						J2	Tailrace Valve to Parshall Flume	27.3
			B2	Gay Overflow	2.1				K2	Northfork Parshall Flume	7.7
			Irrigation						I1	Redlands Tunnel	0.2
			C2		3.7				N2	Total SAR Deliveries	43.4

Mill Creek Inflows

Total MC Inflows			Other		
A3	RPU Flow	7.3	E3	M/C #1 Penstock Flow	19.8
B3	M/C #3 Penstock	12.5	F3	Stream Parshall Flume to Yucaipa	0.0
C3	SBVWCD Mill Creek Diversion	0.0	G3	Observation at Garnet	4.0
D3	Total MC Inflows	19.8			

Mill Creek Deliveries

Yucaipa Pipeline			MC #1 Flow (Cooley Hat)			Total MC Deliveries			Other		
H3	Yucaipa Regional Park	0.0	P3	Tate Inflow	12.5	C3	SBVWCD Mill Creek Diversion	0.0	H3	Mentone Reservoir Level	19.4
J3	Wilson Creek Spreading	0.0	Q3	East Weir to Mill Creek	0.0	T3	Mill Creek #1 Flow (Cooley Hat)	19.8	R3	Boullioun to BVMWC Highline	0.0
K3	Yucaipa Pipeline	0.0	S3	East Weir to Zanja	7.3	U3	Total MC Deliveries	19.8	V3	Zanja West Weir to CWC Canal	5.9
			T3	MC #1 Flow (Cooley Hat)	19.8				W3	Mill Creek PH #2,3 Afterbay Spill	0.0
			N3	Cooley Hat (SCADA)	24.2				Y3	Crafton Reservoir Level (21.3)	17.0
			SBVWCD MC Spreading								
C3	SBVWCD Mill Creek Diversion	0.0									
L3	East Weir Recharge (MC)	0.0									
M3	BVHL (SAR)	0.0									
X1	SAR-MC Spread (Red. Aqueduct)	0.0									
O3	SBVWCD MC Spreading	0.0									

SBVWCD Recharge

Location		Type	Previous Day (AF)		WY To Date (AF)		Target	Calendar Year To Date (AF)		Target	
A4	Santa Ana River	SAR	E4	78.9	I4	27,853.9	176,000	I4	20,243.6	176,000	
M4	Santa Ana Rvr to Mill Creek	SAR-MC	N4	0.0	O4	332.4		O4	325.9		
	Santa Ana Rvr to Mill Creek	SWP		0.0		1,695.9			286.5		
B4	Santa Ana River	SWP	F4	59.5	J4	9,210.7		J4	5,880.7		
C4	Mill Creek	MC	G4	3.2	K4	12,163.5	106,000	K4	11,954.5	106,000	
D4	Mill Creek	SWP	H4	34.1	L4	13,493.0		L4	7,863.4		
	Plunge Creek	PLC		0.0		1,323.6			1,302.0		
	SAR Passing Cuttle Weir (cfs)	0		Share of Lost SAR Flow	0		Estimate SAR flow (cfs)	0		Estimate SAR Recharge (AF)	7
	Mill Creek Passing Garnet (cfs)	4		Share of Lost Mill Creek Flow	0		Estimate Mill Creek flow (cfs)	4		Estimate Mill Creek Recharge (AF)	0
	Flow in the River Above Alabama	4		Flowing Beyond Alabama	0		Total River Flow (cfs)	4		Total River Recharge (AF)	7