Santa Ana River - Mill Creek Cooperative Water Project

Daily Flow Report

Date: 12/4/2023
Time: 6:45:00 AM

State Water Project

Inflows		
A	BBMWD In-lieu	0.0
B	Muni test at Greenspot Station	0.0
C	Exchange Water	0.0
D	Purchased Water	3.0
E	Redlands Aqueduct Leakage	0.0
F	Recharge Project	49.8
G	**Total SWP Inflows**	**52.8**

Deliveries		
H	EVWD City Creek	0.0
I	Santa Ana Low Turnout	20.0
J	Northfork Canal	0.0
K	Edwards Canal	0.0
L	Redlands Aqueduct	0.0
M	Crafton Unger Lane	0.0
N	BVMWC Boullioun Box	3.0
P	SARC West	0.0
Q	Zanja	0.0
R	Tate Treatment Plant	0.0
S	SBCFCD Grove	0.0
T	Newport for BVMWC	0.0
U	M/C spreading at Zanja Tate	29.8
W	Tres Lagos	0.0
V	**Total SWP Deliveries**	**52.8**

Santa Ana River Inflows

SAR PH #3 Penstock (calc)		
G2	Northfork Canal Weir	0.0
H2	Edwards Canal	0.0
J2	Tailrace Valve to Parshall Flume	0.0
K2	Northfork Parshall Flume	9.3
V1	PH#3 Afterbay SpillLoss to SAR	0.0
W1	Redlands Aqueduct / Sandbox	7.5
Y1	Redlands Sandbox Spill	4.9
		Minus
D1	BVMWC River PU (USGS)	20.8
I1	Redlands Tunnel	0.9
A1	**SAR PH #3 Penstock (calc)**	**0.0**
K1	**PH3# Penstock (SCADA)**	**0.0**

BVMWC Highline		
A2	Newport	0.0
D2	Boullioun Box Weir	0.0
E2	Boullioun Box to Zanja	0.0
F2	SBVWCD Mill Creek Spreading	0.0
B1	**BVMWC Highline**	**0.0**

Other		
J1	Big Bear Lake Release	1.0
L1	SCE SAR AVM (SCADA)	0.0
X1	SAR-MC Spread (Red. Aqueduct)	0.0

SOD Release Subtotal		
D1	BVMWC River PU (USGS)	20.8
E1	Main River Gage (USGS)	57.7
		minus
F1	Greenspot Spill	0.0
Z1	**SOD Release Subtotal**	**78.5**

W	Observation at SOD	2206.5
X	SOD Reservoir Elevation (scada)	2205.5
Y	Debris Pool Elevation	N/A

Total SAR Inflows		
A1	SAR PH #3 Penstock (calc)	0.0
B1	BVMWC Highline	0.0
C1	Greenspot Pipeline	0.0
D1	BVMWC River PU (USGS)	20.8
E1	Main River Gage (USGS)	57.7
D1a	BV Pick-Up gated	
A5	**Total SAR Inflows**	**78.5**

Edison Generation	
SAR PH#1 Generating	
SAR PH#3 Generating	

Santa Ana River Deliveries

Greenspot Pipeline		
M1	Redlands sand box	0.0
N1	BVMWC Highline	0.0
O1	Newport for BVMWC	0.0
P1	SBVWCD Mill Creek Spreading	0.0
Q1	Crafton WC Unger Lane	0.0
R1	BVMWC Highline to Boullioun	0.0
S1	Tres Lagos	0.0
T1	Tate Pump Station to Zanja	0.0
C1	**Greenspot Pipeline**	**0.0**

Tailrace Pipeline		
G2	Northfork Canal Weir	0.0
H2	Edwards Canal	0.0
J2	Tailrace Valve to Parshall Flume	0.0
K2	Northfork Parshall Flume	9.3
I2	**Tailrace Pipeline**	**9.3**

Irrigation		
D2	Boullioun Box Weir	0.0
R1	BVMWC Highline to Boullioun	0.0
N	BVMWC Boullioun Box	3.0
		minus
B2	Gay Overflow	1.7
C2	**Irrigation**	1.3

SBVWCD Parshall FlumeTo Basins		
J2	Tailrace Valve to Parshall Flume	0.0
K2	Northfork Parshall Flume	9.3
H1	SBVWCD Diversion	57.7
	Sedimentation Basin Recharge	0.0
L2	**SBVWCD Parshall Flume**	**67.0**
	Parshall Flume (SCADA)	**48.2**

Deliveries		
V1	SAR PH #3 Afterbay Spill	0.0
W1	Redlands Aqueduct / Sandbox	7.5
Y1	Redlands Sandbox Spill	4.9
Z2	Cuttle Weir To River	0.0
B1	BVMWC Highline	0.0
C1	Greenspot Pipeline	0.0
I2	Tailrace Pipeline	9.3
L2	SBVWCD Parshall Flume	67.0
L2	Sedimentation Recharge	0.0
		minus
J2	Tailrace Valve to Parshall Flume	0.0
K2	Northfork Parshall Flume	9.3
I1	Redlands Tunnel	0.9
N2	**Total SAR Deliveries**	**78.5**

Mill Creek Inflows

Total MC Inflows		
A3	RPU Flow	7.0
B3	M/C #3 Penstock	14.4
C3	SBVWCD Mill Creek Diversion	0.0
D3	**Total MC Inflows**	**21.4**

Other		
E3	M/C #1 Penstock Flow	21.4
F3	Stream Parshall Flume to Yucaipa	0.0
G3	Observation at Garnet	4.0

Mill Creek Deliveries

Yucaipa Pipeline		
H3	Yucaipa Regional Park	0.0
J3	Wilson Creek Spreading	0.0
K3	**Yucaipa Pipeline**	**0.0**

SBVWCD MC Spreading		
C3	SBVWCD Mill Creek Diversion	0.0
L3	East Weir (MC)	0.0
M3	BVHL (SAR)	0.0
X1	SAR-MC Spread (Red. Aqueduct)	0.0
O3	**SBVWCD MC Spreading**	**0.0**

MC #1 Flow (Cooley Hat)		
P3	Tate Inflow	13.5
Q3	East Weir to Mill Creek	3.9
S3	East Weir to Zanja	4.0
T3	**MC #1 Flow (Cooley Hat)**	**21.4**
N3	**Cooley Hat (SCADA)**	**21.0**

Total MC Deliveries		
C3	SBVWCD Mill Creek Diversion	0.0
T3	Mill Creek #1 Flow (Cooley Hat)	21.4
U3	**Total MC Deliveries**	**21.4**

Other		
H3	Mentone Reservoir Level	18.3
R3	Boullioun to BVMWC Highline	0.0
V3	Zanja West Weir to CWC Canal	1.4
W3	Mill Creek PH #2,3 Afterbay Spill	0.0
Y3	Crafton Reservoir Level (21.3)	17.1

SBVWCD Recharge

Location		Type	Previous Day (AF)		WY To Date (AF)		Target	Calendar Year To Date (AF)		Target
A4	Santa Ana River	SAR	E4	446.3		I4	5,285.3	176,000	I4	52,314.4	176,000
M4	Santa Ana Rvr to Mill Creek	SAR-MC	N4	0.0		O4	6.5		O4	1,444.3	
	Santa Ana Rvr to Mill Creek	SWP		0.0			1,288.0			2,156.8	
B4	Santa Ana River	SWP	F4	119.0		J4	2,181.1		J4	3,793.6	
C4	Mill Creek	MC	G4	0.0		K4	16,630.8	106,000	K4	16,006.0	106,000
D4	Mill Creek	SWP	H4	178.5		L4	4,367.3		L4	**7,031.2**	
	Plunge Creek	PLC		0.0			17.5			2,620.1	

SAR Passing Cuttle Weir (cfs)	0	Share of Lost SAR Flow	0	Estimate SAR flow (cfs)	0	Estimate SAR Recharge (AF)	0
Mill Creek Passing Garnet (cfs)	4	Share of Lost Mill Creek Flow	4	Estimate Mill Creek flow (cfs)	0	Estimate Mill Creek Recharge (AF)	24
Flow in the River Above Alabama	4	Flowing Beyond Alabama	4	Total River Flow (cfs)	0	Total River Recharge (AF)	24